6069 Oakbrook Parkway, Norcross, Atlanta, Georgia 30093, USA, 770 840 7060, Fax 770 840 7069
Geissbergstrasse 46, 5408 Ennetbaden, Switzerland, Phone +4156 222 0724 Cell +4179 356 0081
www.evergreen-walls.com

Evergreen GEO - SPECIFICATIONS

Precast Evergreen GEO Wall on Concrete Foundation

- Final grade along the top of and at bottom of the wall must be min. 0.5% away from wall or else provide drainage channel.
- Add min. of 5 in., 0.13m of top soil, seed and hay mulch for erosion control.
- Fill material within precast units to be ordinary borrow, provided friction angle is min. 35 degrees and
 - Compaction is min. 90%, max 95% density at max. +2% off optimum water content.
 - Do not over compact to prevent damage to units.
 - Fill material shall have max 10 to 15% fines passing sieve #200, 0.74mm.
- Fill front pockets with min. 10", 0.25m plantable top soil,
 - keep min. 1 in., 25mm of freeboard,
 - fill and grade as wall erection goes up,
 - seed for erosion protection
- Excavate in firm soil as steep as feasible for erection and back filling within a few days, min. gap to excavation line 18 in. for trench compactor.
- Fill and backfill shall follow the erection of each course of elements with a minimum berm of 10 ft., 3.0m width. max. slope is 2:1 if fill goes up faster than wall or if wall goes up faster tan backfill
- **Backfill behind wall**: remove debris and topsoil before backfilling. Backfill partially for drainage with free draining material min. 12 in., 0.30m or open graded rock fill.
- General Backfill requirements:
 - Fill in lifts of max 12 in., 0.30m
 - At water content max. <u>+</u>1-2% off optimum.
 - Compaction is min. 90%, max. 95% density within 3 ft., 1.0m of wall do not use heavy equipment in this zone.
 - Compaction is min. 95%, max. 100% further away from back of wall. Do NOT over-compact!

Soil properties depend on individual project design, typically:

- Friction angle min. phi' = 22° 32° 38°, c' = 0, gamma moist = 115 125 135 pcf, 18.4 20.0 21.6 MN/m³
- Use continuous foundation drain min. 4", 0.10m pipe PVC (schedule 80) or approved equal with longitudinal grade min. 0.5% and add min. 1 ft.. 0.30m of free draining rock covered with no woven geotextile.
- Add finger drains of min. 1 x 1 ft., 0.30 x 0.30m to intercept any seepage water, add more drains at wet spots.
- First unit shall be adjusted using engineers level, small hardwood wedges, and fast set mortar, first unit erected on mortar beds.
- Add stirrup min. two # 5, 16mm bars covered with concrete wedge in front of lowest unit to increase safety against sliding.
- Provide concrete foundation 3000 psi, 21MPa concrete and grade 60, 413 MPa reinforcing bars, to provide a well bearing base.
- Provide min. 12 in., 0.30m of free draining material to prevent water backup.
- First units erected on mortar bed.

6069 Oakbrook Parkway, Norcross, Atlanta, Georgia 30093, USA, 770 840 7060, Fax 770 840 7069
Geissbergstrasse 46, 5408 Ennetbaden, Switzerland, Phone +4156 222 0724 Cell +4179 356 0081
www.evergreen-walls.com

Evergreen GEO - GENERAL NOTES

- The Evergreen GEO unit lengths are 8 ft., 2.50m from center to center of the legs and 2.5 ft., 0.75m lift.
- One unit covers 2.5 x 2 x 8 = 40 sf. 2.5 x $0.75 = 1.875 \text{ m}^2$ of wall face.
- Start erection at place of lowest elevation of foundations.
- Foundation tolerance: zero plus, -1/2" to zero, -0.01 is desirable, yet -1", 25mm or even -1"-1/2, -40mm would be acceptable if 'minus', to be corrected by adding mortar.
- Erect the Evergreen GEO wall units, making sure they are perfectly horizontal and NOT rocking on uneven supports.
 - Line them up to each other. Use small, 1/2", 12mm wide hardwood wedges and fast set mortar
 - Use an engineer's level and a wooden triangle of 1' by 4', 0.30 by 1.2m sides, 1/2", 12mm thick.
 - The proper adjustment of the lowest unit is 1/8", 3mm, tolerance.
 - This means the upper units do not normally mean additional adjustments, they just stack easily.
- Note that the fill within the extension beams and or within any geogrid must fairly good fill (phi'= min. 32°) to mobilize
 friction within the fill to transfer loads form one layer to the next. Should such good fill not be available, use
 shear blocks to connect cross beams between levels.
- Use additional legs for bends wherever the wall is in a turn to bring the loads down to the foundation, except for the top two layers.
- Use legs and end leg left and end leg right wherever the wall steps down.
- Use top beam units across the top of the wall for ensuring good fill compaction on the top of the wall.
- Foundation excavation must reach well bearing soil or rock. Excavate deeper as needed and as approved by the engineer as noted in specs.
- Any soft, wet or organic or otherwise unsuitable material encountered in the footing area shall be removed and replaced a minimum 2 ft., 0.60m away and replaced with gravel placed and compacted in 1 ft., 0.30m lifts.
- Minimum requirement for foundation material beneath foundation depends on individual project design, typically:

- Friction angle phi' = min. 34°

- Cohesion c' = 0

- Gamma γ = min. 125 pcf, min. 20 kN/m³.

The contractor shall consult and follow the Specifications, Notes, and Erection Instructions for 'Evergreen GEO' as provided by the manufacturer.

EVERGREEN WALLS, INC., 6069 Oakbrook Parkway, Norcross, Georgia 30093, 770 840 7060